

President: Dr David Fletcher CBE Vice President: Roger Leishman Patrons: Sir David Suchet CBE and Robbie Cumming www.wendovercanal.org.uk

# Wendover Canal towpath upgrade

# Report for HS2 Chiltern AONB Review Group March 2023

# 1. Funding

| Wendover Canal towpath funding to-date |                              |          | Distance @ £364/m |        | Award date |            |
|--|------------------------------|----------|-------------------|--------|------------|------------|
| No.                                    | Funder                       | Award    | Cumulative        | Metres | Cumulative | Award date |
| 1                                      | Wendover<br>Parish Council   | £25,000  | £25,000           | 69     | 69         | 06/04/2021 |
| 5                                      | HS2 Chiltern<br>AONB R/Group | £291,500 | £316,500          | 802    | 870        | 01/07/2021 |
| 2                                      | Lionel Abel-<br>Smith Trust  | £25,000  | £341,500          | 69     | 939        | 04/08/2021 |
| 3                                      | Halton Parish<br>Council     | £1,000   | £342,500          | 3      | 942        | 17/11/2021 |
| 4                                      | Wendover<br>Comm Board       | £25,000  | £367,500          | 69     | 1,011      | 16/12/2021 |
| 6                                      | HS2 Chiltern<br>AONB R/Group | £380,000 | £747,500          | 1,045  | 2,056      | 28/11/2022 |

Therefore a total of 2km of upgrade has now been funded, 93% of it by the Review Group; the above distances are based on CRT's latest cost per metre of £364.

#### 2. Distance funded in relation to Wendover Canal milestones and 3km buffer zone

The above 2km / £747K that has been funded compares with:

|  | Total distance | Funding reqd | % funded |
|--|----------------|--------------|----------|
| Wendover Parish: Wharf Road to Oliver's Bridge (former railway)  | 0.78km         | £280,000     | 100%     |
| Oliver's Bridge to parish boundary with Halton   | 1.10km         | £400,000     | 100%     |
| Parish boundary to the centre of Perch Bridge (SW of Halton)   | 1.66km         | £610,000     | 100%     |
| Road bridge SW of Halton to the point at which the footpath starts that leads to Weston Turville (i.e. the full Wendover Greenway) | 1.90km         | £690,000     | 100%     |
| Start of Weston Turville footpath to centre of Halton  | 2.72km         | £990,000     | 76%      |
| Centre of Halton (roadside) to 3km HS2 buffer zone   | 3.18km         | £1,160,000   | 64%      |

# 3. Construction progress

It is more than disappointing that nearly two years after initial award, towpath upgrade has not yet started.

However vegetation clearance along the entire 2.72km between Wendover and Halton has taken place in January of this year. This £11K project needed to be completed by mid-February to ensure that bird nesting was avoided. It was carried out entirely by Wendover Canal Trust's volunteers, using guidance from CRT, and was funded by the Review Group.





The good news is that following discussion with CRT and Chilterns Conservation Board, the specification of the new Centrack towpath was altered during January / February to reduce the default width from 1.8m to 1.5m, whilst enabling an increase to 1.8m when funding is available. This has resulted in the cost being limited to £364/metre and a greater distance to be funded. 50% of the towpath will be raised to the necessary 119.5 A.O.D. with bank fill and Nicospan bank protection.

Plans are now finalised for the initial 1,650m of towpath, i.e. to Perch Bridge; and a further 375m (total 2,025m) is likely to be specified during April.

We can therefore now report with reasonable certainty that either 1,650m or 2,025m of towpath upgrade will be carried out by CRT / Kier between May-July 2023.

### 4. Next steps

Once the initial 2,024m has been upgraded this leaves just 690m to reach the centre of Halton - at a cost of £243K. This milestone is strategically important as it creates a continuous active travel path between Wendover and Halton. The funding required is ca £100K less than the £340K estimated at our last presentation to the Review Group in November, due to the reduction in cost per metre despite significant materials price inflation.

It is hoped that once Kier's plans for upgrade this summer are well advanced, the Review Group will consider funding of this final 690m in order that our initial goal of Wendover-Halton linkage can be achieved, with all the benefits that this will bring for the local communities. We would be delighted if Review Group members could visit the site once construction of the initial phase has been completed.

Peter Elwin Partnerships Director 22<sup>nd</sup> March 2023